



We listen. We solve.®

MEMO

TO: Hope Fairchild, City Administrator
FROM: Kris Carlson, PE
SUBJECT: Northside Project Update
DATE: October 9, 2020
cc: Terri Bjorklund, City of Walker

1. WORK COMPLETED TO DATE

- A. Underground Utilities
 - 1) All underground utilities have been completed.
- B. Stormwater Lift Station
 - 1) Installation & Start-up Complete
- C. Concrete Curb and Gutter
 - 1) All concrete curb and gutter has been completed
- D. Concrete Driveways
 - 1) All concrete driveways have been completed east of 3rd Street
- E. Concrete Bike Trail
 - 1) Trail has been completed from 2nd Street to 5th Street
- F. Street Restoration (Class 5)
 - 1) All street restoration has been completed with the exception of the alley between 4th and 5th Street.
- G. Bituminous Paving (Base Course)
 - a. Front Street – 4th Street to 6th Street
 - b. 2nd Street – TH 371 to Cleveland Boulevard



We listen. We solve.®

- c. Third Street – Railroad to Cleveland
 - d. Railroad Avenue – 5th Street to Park
 - e. 4th Street – Front Street to Cleveland Boulevard
 - f. Cleveland Boulevard – 2nd Street to 5th Street
 - g. Prospect Place – 3rd Street to Ross Place
 - h. Ross Place – Railroad to Cleveland
- H. May Creek Culvert – Installation and slope restoration has been completed.

2. PROPOSED SCHEDULE

A. Concrete Sidewalk and Driveways

- 1) Concrete crew is scheduled to complete the remaining sidewalk and driveways on or before Friday, October 16th.

B. Bituminous Paving (Base Course)

- 1) Paving is scheduled to begin on Monday, October 12th and run through Wednesday, October 14th.

C. Bituminous Paving (Wear Course)

- 1) Schedule is yet to be determined.

D. Alley

- 1) The existing lift station structure will be removed on Tuesday with street restoration (Class 5) and concrete to follow right behind.
- 2) Bituminous paving is yet to be scheduled.

E. Turf Restoration

- 1) Upon the completion of the concrete and boulevard restoration, the exposed soil areas will be stabilized for the winter and seed operations will take place in the spring.